

WWRA OPS COMMITTEE TASK TRACKING (30 June 2001 to 30 March 2002)**CURRENT PRIORITY ACTION ITEM – ACTION ITEM – INDEFINITE HOLD – COMPLETED ITEM**

2001-2002	Task	Order Status	Op Status	Work	Equipment	REMARKS	P B G	Target Due Date
6/30	0122	Not Ordered	Yes	Label all cabling. At 9/17 mtg decision to use Radio Shack write-on labels. Commenced and It will be ongoing for some time.	ALL	In addition to label maker ID's we will label individual wires	P	UHF COMPLETED
7/23	0134	Related Task 0135 Originally discussed 9/17	Yes	At 5 Nov meeting discussed announcements and their periodicity. It was decided that they would be programmed not to interrupt a QSO but to come on a few minutes after during inactivity of the repeaters. Additionally, announcements would be made every hour. This is being done now by Bill & Chas.	DVR and RLC-2	Chas is now working on this "polite" and "impolite" feature and will email LINK-COMM for some additional help and advise. 11/19 requested via email Phil contact Bill or George. No response.	C	COMPLETED
8/11	0140	Related Task 0150	No	Mount Wx VOX and Wx Sta inside cabinet. Bill has PicE chips. Need someone to program them.	Wx VOX	WxSta is mounting is completed. Need to program PicE's.		CANCELLED
8/21	0145	:	Yes	Next time at site we are going to identify particular cables that will be better suited for 90 degree N fittings.	Cabinet Cables	9/22 we will identify how many cable we need 90° fittings. Not done on 9/22. Norm No-Show.	N	NOT COMPLETED
9/7	0147	:	No	Install following emergency autopatch numbers in RLC-2 controller: 811 Kitsap Emergency Number 812 WSP Kitsap 813 WSP King 814 WSP Whatcom, Snohomish 815 WSP Pierce, Thurston 816 WSP Lewis, Clark 817 Coast Guard Emergency 818 Poison Control Center 819 Emergency Mason County 820 Forest Fire Reports 821 1 800 222 4357 AAA	RLC 2	Add to RLC 2 to be compatible with 146.620-repeater.	P	NOT COMPLETED
9/12	0150	Ordered 9/4 Received 9/11 Related Tasks 0104 & 0138	No	Bill has three Pic E chips to be programmed. NOTE: In the U2000 program the weather output streams to "continuous packet data" flow. This will allow one weather station (U2000) utilizing the Pic E circuit to parse out the packet data streams to the KPC-9612 and the Weather Voice Box (WxVox) separately.	Wx Vox	This will be accomplished upon completion of UHF repeater work. Phil turned chips over to Bill and George on 15 January.	B G	CANCELLED
10/31	0167	Related Task 0107	No	Shift RLC-2 to VHF receiver.	VHF	Read notes of archived TASK 0107.	B G	CANCELLED
11/2	0170	:	No	Need to manufacture wiring diagram for UHF to RLC-2.	RLC-2 UHF	Schematics to be done by Phil showing pin outs for DB-15	P N	NOT COMPLETED
11/2	0171	:	No	Need to manufacture wiring diagram for VHF to RLC-2.	RLC-2 VHF	Schematics to be done by Phil showing pin outs for DB-15	P N	NOT COMPLETED

2001-2002	Task	Order Status	Op Status	Work	Equipment	REMARKS	P B G	Target Due Date
02/20	02103	-	-	General Meeting presentation. 1. Reviewed and explained plan to restore high antennae system. 2. Requested that anyone nominated for Ops intend on staying pro-active.	Repeater		B G	COMPLETED 23 FEB
3/7	02105	-	-	Bill, N7YT and George, N7GME held meeting an elected George Chief Op. Ratified by Bob, KC7DRQ, President, WWRA.			B G	COMPLETED 7MAR 02
3/15	02106	-	No	Bill discovered that UHF repeater was in constant transmit.	UHF	Bill made special trip to Gold to secure UHF transmitter.	B	COMPLETED 15 MAR 02
3/15	02108	-	Yes	Bill also discovered that lightning had blow the fuses on Modem connections disabling the phone patch and remote connection to the RLC 2 controller. Bill replaced the surge protectors and restored Auto Patch and Modem access.	Auto Patch RLC 2 Modem		B	COMPLETED 15 MAR 02
3/18	02109	Related to Task 02107	No	Bill purchased a new relay for the UHF transmitter. Will replace when weather gets better on hill.	UHF	This relay is only one of the components needed to wired up for the UHF rpeater.	B	COMPLETED 30 MAR 02
3/24	02110	Related to Task 02107	No	Bill made trip to hill in an attempt to fix UHF transmitter. Brought it down for repairs.	UHF	Need to replace relay with heavy duty type.	B	COMPLETED 30 MAR 02
3/30	02112	-	No	Hill trip to install UHF repeater. Everything checks out but the signal from the RLC-2 is not triggering the xmtr. Mic E portion is working.	UHF	Going to rig up test DB9 cable and return.	B G	HILL TRIP COMPLETED 30 MAR 02