

ARCHIVED WWRA OPS COMMITTEE TASK TRACKING (28 January 2002 to 12 June 2002)**CURRENT PRIORITY ACTION ITEM – ACTION ITEM--INDEFINITE HOLD – COMPLETED ITEM**

2001-2002	Task	Order Status	Op Status	Work	Equipment	REMARKS	P B G	Target Due Date
01/28	02100	-	-	Russ Hill will climb tower again and repair end fitting on present coax with repair kit George will be mailing him. Russ has agreed to this for us at no charge if he goes up there on another assignment. Weather permitting. Bill talked to Russ again on week of 26 May.	VHF	We are doing these small "elimination of elements" jobs one at a time before we invest in a tower climb and new equipment in an effort to keep the costs down. Russ called George 9 April and 2 May. Waiting.	B G	COMPLETED 21 June
3/6	02104	Related to Task 02100	No	Talked with Russ Hill about fixing end connector. Raised the priority and offered to pay for a special climb if necessary.		This job is holding up other work such as re-installation of UHF link receiver.	G	COMPLETED 21 JUN
06/01	02123	-	No	Both phone patches became inoperative for apparently different reasons. UHF appears to be a programming problem, which is being addressed currently with the manufacturer.	UHF Phone Patch	Hill visit determined both auto patch functions damaged by lightning strike.	G	COMPLETED 12 JUNE
06/01	02124	-	No	VHF phone patch is inoperative. Decision to wait until new VHF repeater is installed.	VHF Phone Patch	Hill visit determined both auto patch functions damaged by lightning strike.	G	Hill Visit COMPLETED 12 JUNE
06/12	02125	-	-	Hill run to retrieve KPC 9612 Plus. Sent back to Kantronics for repair.	KPC 9612 PLUS	Installed Bill's KPC 9612 Plus to keep weather station on the air.	G	Hill Visit COMPLETED 14 JUNE
06/12	02126	Related to Tasks 02123 & 02124	No	Auto patch inoperative on both repeaters. UHF: Bring UHF RLC-2 controller down from hill for repair.	VHF/UHF Auto patch		B G	Hill Visit COMPLETED 15 JUNE